



**GOVERNMENT OF
THE VIRGIN ISLANDS OF THE UNITED STATES**

PUBLIC WORKS DEPARTMENT
6002 Estate Anna's Hope
Christiansted, St. Croix, V.I. 00820-4428

Tel: (340) 773-1290
Fax: (340) 773-6865

DIVISION OF ENGINEERING

PROJECT:	Modular Office for the Department of Property & Procurement	PAGE 1 OF 1
DATE:	Tuesday, July 6, 2021	
PREPARED BY:	Eran Flemming	

ITEM	DESCRIPTION OF ITEMS	UNITS	QTY.	UNIT PRICE	COST
<div>BUILDING LENGTH = 60 FEET</div> <div>BUILDING WIDTH = 46'-8"</div>					
1	Site preparation, excavation and backfilling of site.	each	1		
2	Structural columns, with footing, for the installation of the modular units. Approximately 20 short columns. Work shall include the tie down of modular unit to the columns.	each	45		
3	Rental of crane for the installation of the modular units	each	1		
4	Assembling and uniting all section of the modular units, to include sealing of the different section of the roof to prevent it from leaking.	S.F	2800		
5	Installation of handicap ramp and railings	L.F	40		
6	Connection of bathrooms and kitchen waste lines to existing sewer line	L.F	200		
7	Installation of pvc pipes, schedule 40, and coonection of water line from the building to the existing water meter	L.F	400		
8	Asphalt patching of the parking lot after the installation of water line	S.F	200		
9	Concrete patching of the parking lot after the installation of the water line	S.F	150		
10	Patching of the public roadway after the installation of the sewer line to waste management sewer system	S.F	30		
11	Construction of meter base and connection of modular building to meter base for power service	L.S	1		
12	Installation of Telephone line and data line. Complete service. Data and telephone line shall be functional after this work is done.	20	each		

13	Network hub, 48 ports cabinet complete wiring.	1	each		
Total =====>					

Total Cost of Project is _____

Licensed Contractor _____

Note: The undersigned Contractor acknowledges that the quantities included on the Bid Sheet are estimated values. It is the Contractor's responsibility to ascertain that the required material and quantities are included in the Bid Sheet in the event that there is a discrepancy between what the Contractor estimates is required to complete said project. Any discrepancies in values or material required must be identified at the time of the Pre-Bid meeting. Once the contract is executed, the Contractor will be required to complete the project based on selected bidder's contractual agreement cost.

Given *How many 7/6/21*
PUBLIC WORKS DEPARTMENT
ST. CROIX
VIRGIN ISLANDS